



Completion Report

1	Name of Work	Maintenance & Repairs of Borewell in Bagalagunte ward no14
2	Sanctioned Estimate No.& Date	CE/DZ/TS/30/21-22, Dt.13.01.2022
3	Head of Account which is Chargeable	P-1802
4	Enstrument Order No. & Date	EE/DD/WO/56/22-23, Dated:01.06.2022
5	Name of Contractor	Inchara Constructions
6a	Time Stipulated for Completion of work	365. days.
b	Delay in execution of work	
7	Measurement recorded in MB	4922/2022-2023.
	Page No	492115 to 492121.
8	check Measurement of the Asst	
	Exe. Eng./ Exe.Eng. On	
9	Name of the Office / Official	Asst.Executive Engineer
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Venkateshappa
	b) Asst. Exe. Engineer	B R Ranganath

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
20.00	19,98,552-68	—	Rs - 1447-32.

- 1) Certified that the above work has been Completed within the stipulated time nited in the
- 2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
- 3) Certified that the above work has been executed by the contractor satisfactory in


 ASSISTANT ENGINEER


 ASSISTANT EXECUTIVE ENGINEER
 T.DASARAHALLI SUB-DIVISION
 BANGLORE